

State of New Jersey

CHRIS CHRISTIE

Governor

DEPARTMENT OF ENVIRONMENTAL PROTECTION
Engineering and Construction
Division of Coastal Engineering
1510 Hooper Ave; Suite 140
Toms River, N. J. 08753
Tel: (732) 255-0767 Fax: (732) 255-0774

BOB MARTIN Commissioner

KIM GUADAGNO Lt. Governor

Weekly Meeting Minutes - 1

Date: July 20th, 2017

Project: NJDEP Division of Coastal Engineering

Project No. 4270-15

Longport Point Revetment, Groin, and Jetty Reconstruction

Location: Borough of Longport

Attendees:

Erick Doyle	NJDEP-BCE	732-255-0767	erick.doyle@dep.nj.gov
Sarah Bates	NJDEP-BCE	732-255-0767	sarah.bates@dep.nj.gov
Herbert Chambers	NJDEP-BCE	732-255-0767	herbert.chambers@dep.nj.gov
Ely Mahan	Agate	609-408-8250	emahan@agateconstruction.net
Dante Nocito	Agate	609-381-4506	dnocito@agateconstruction.net
Jim Johnston	Agate	609-624-9090	jimnj@jei.com
Richard Carter	Longport – Engineer	609-741-5620	engineer@longport-nj.us
Al Maiorano	Longport – PD	609-432-1398	maiorno_albert@longportpd.org

Stonework

- Atlantic Avenue stonework expected to be completed by the end of week
 - o A permit mod will be needed for any additional stone work at Atlantic Avenue
- Revetment rehandling begun, expecting mat stone deliveries on Monday
 - o Agate requesting sketch be provided NJDEP to provide post meeting
- New stone deliveries still on schedule for the end of July/Early August

Structure Monitoring

- 4 units actively monitoring the work site
- Most structural surveys have been completed a few on 12th Avenue remain however they are located more than 100' from the current construction efforts

Payment, Submittals

- Estimates to be determined 20th of each month, an agreement was reached reqrding current pay voucher
- NJDEP requesting additional information regarding quarry stone

Municipal Questions & Concerns:

- Borough would appreciate if Agate work directly with local PD regarding hauling
 - o Frank & Al Maiorano (PD) to coordinate 609-432-1398
- NJDEP Herb Chambers will notify Dick Carter if the Contractor will work late
- Requesting the closure at Atlantic Avenue be moved closer to the work zone to allow vehicles to turn around – this was completed prior to the meeting.
 - o Requesting Contractor to park within the work zone if possible

Next meeting scheduled for Thursday, July 27th at 1 pm at the office trailer